COMPLETION REPORT

	Name Of Work & Job Code	Construction of Culverts and improvements road at Ravindra Nagara Slum Ward No.13 Shettyhalli Sub Division 013-18-000043
	Sanctioned Estimate No.& Date (AS & TS No)	BBMP/EE/PD/AS/33/2017-18, Date:01.12.2017 BBMP/CE/DZ/TS/06/2017-18, Date:20.12.2017
	Head Of Account which is chargeable	P-1878
	Work Order No. & Date	BBMP/PD/WO/0015/2017-18, Date:01-01-2018
	Name Of Contractor	**KRIDL**
6	Time Stipulated for Completion of work	**90 Days**
7	Date Of Commencement	BBMP/PD/WO/0015/2017-18, Date:01-01-2018
8	Date Of Completion	07.12.2018
9	Delay in Execution of Work	
10	Measurement recorded in	M.B No:1899 Pg No.189839-847
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No:1899 Pg No.189839-847
12	Name of the office/official in charge of the work	Recommended
13	a) Asst.Eng/Junior Eng	Siddrajegowda B.S
14	b) Asst.Exe Engineer	Kumarappa H

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
Rs.2000000.00	Rs.1998262.41	—	1747/-

11.Certified that the above work has been completed within the stipulated time noted in the Work Order
12.Certified that the contractor has delayed and completed the work for which necessary fine
13.Certified that the above work has been executed by the contractor satisfactory .

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

EXECUTIVE ENGINEER
Project Division
Bruhat Bangalore Mahanagara Pa
Dasarahalli Zone, Bangalore-7

Scanned by CamScanner